

BAYSIDE SEWER CONSTRUCTION PROJECT

Construction Update 2023

The current construction schedule for the next several weeks will be primarily concentrated in the **open cut areas of the project**. While a start date for directional drilling has not yet been confirmed, we anticipate start-up of those construction activities in mid-April. A tentative schedule follows below. Changes may be required.

Construction Activity	Start Date	Finish Date
Internal Manhole Assembly	3/13/2023	On-Going
Laterals		
Channing	3/27/2023	3/30/2023
Bourne	3/27/2023	3/29/2023
Seacrest	3/27/2023	4/6/2023
Harbor View	4/10/2023	4/25/2023
Longmeadow	4/26/2023	4/27/2023
Palmer	5/1/2023	6/9/2023
Restoration Activities		
	4/15/2023	7/20/2023
Open Cut Pipeline Testing	4/3/2023	On-Going
Directional Drilling		
	4/17/2023	On-Going
Final Paving, Milling, Etc.	TBD	9/30/2023

Sewer Installation - Construction Update

The table found on the following two pages provides the most up-to-date status of sewer installation in the project area. Information is provided for each street in the project. Streets are listed alphabetically for ease in locating information for sewer installation status on your street. Updates will be posted as the construction project progresses.

Terms used in the table are defined/clarified below:

Main Line Installation: This refers to the main sewer line installed underground on each street.

Service Installation: This refers to the installation of the sewer line, also known as a lateral, that connects your property to the main line installed on your street.

Open Cut also known as Open Excavation: This method requires digging down into the soil to create an open trench, installing the sewer pipe and then backfilling the trench.

Trenchless also known as Directional Drilling: This method uses a drill rig to drill underground in a horizontal direction along a prescribed path to install sewer pipe.

BAYSIDE SEWER CONSTRUCTION PROJECT

STREET NAME	MAIN LINE INSTALLATION	SERVICE INSTALLATIONS	METHOD USED FOR INSTALLATIONS
ALDEN AV	Complete	Complete	Open Cut
ARLINGTON	Complete	Scheduled for 2023	Open Cut
AVON AV	Scheduled for 2023	Scheduled for 2023	Trenchless
BASSETT AV	Complete	Scheduled for 2023	Trenchless
BEATRICE AV (Open Cut)	Complete	Complete	Open Cut from Hope-Beatrice Terr
BEATRICE AV (Trenchless)	Complete	Scheduled for 2023	Trenchless from Hope-Tidewater
BEATRICE TERR	Complete	Complete	Open Cut
BOLSTER AV	Scheduled for 2023	Scheduled for 2023	Trenchless
BOYLSTON ST	Complete	Complete	Open Cut
BRINTON AV	Complete	Complete	Open Cut
BURNETT RD	Complete	Scheduled for 2023	Open Cut
CADY AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
CAMP ST	Complete	Complete	Open Cut
CHANNING ST	Complete	Scheduled for 2023	Open Cut
CHAPIN AV	Complete	Complete	Open Cut
CLARA AV (Open Cut)	Complete	Complete	Open Cut from Hope-Dead End
CLARA AV (Trenchless)	Complete	Scheduled for 2023	Trenchless from Hope-Tidewater
CLIFF RD	Complete	Complete	Open Cut
CONCORD AV	Complete	Complete	Open Cut
CURRY PL	Scheduled for 2023	Scheduled for 2023	Trenchless
FRIENDSHIP AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
GROVE AV	Complete	Complete	Open Cut
HAMLIN AV	Complete	Scheduled for 2023	Trenchless
HARBORVIEW DR	Complete	Partial-Completion Scheduled for 2023	Open Cut
HEIGHT AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
HOPE AV	Complete	Complete	Open Cut
LIGHTHOUSE LN	Complete	Complete	Open Cut
LIPPITT AV	Scheduled for 2023	Scheduled for 2023	Trenchless
LONGMEADOW AV	Complete	Scheduled for 2023	Trenchless- West of Tidewater-Hope
LONGMEADOW AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless- East of Tidewater
LYNDON AV	Complete	Scheduled for 2023	Trenchless
MAYFLOWER AV	Complete	Complete	Open Cut
MEDFORD ST	Complete	Complete	Open Cut
MELROSE AV	Complete	Complete	Open Cut

BAYSIDE SEWER CONSTRUCTION PROJECT

STREET NAME	MAIN LINE INSTALLATION	SERVICE INSTALLATIONS	METHOD USED FOR INSTALLATIONS
MILL COVE RD	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless- East of Tidewater
MILL COVE RD	Complete	Scheduled for 2023	Trenchless- West of Tidewater
OCEAN AV (Open Cut)	Complete	Scheduled for 2023	Open Cut from Samuel Gorton-Grove
OCEAN AV (Trenchless)	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless from Longmeadow-Samuel Gorton
OGDEN AV	Complete	Complete	Open Cut
PALMER AV	Complete	Scheduled for 2023	Open Cut
PARK AV	Complete	Scheduled for 2023	Open Cut- West of Tidewater
PARK AV	Complete	Scheduled for 2023	Trenchless- East of Tidewater
PAYTON AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
PAYTON AV	Complete	Complete	Open Cut- West of Tidewater
PENDER AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
POSSNER AVE	Scheduled for 2023	Scheduled for 2023	Trenchless
PRISCILLA AV	Complete	Complete	Open Cut
PYLE AV	Complete	Complete	Open Cut
RIDGE RD	Complete	Complete	Open Cut
RIVER VUE RD	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
RIVERSIDE AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless- East of Tidewater
RIVERSIDE AV	Complete	Complete	Open Cut- West of Tidewater
SABLE ST	Complete	Complete	Open Cut
SAMUEL GORTON AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
SEACREST LN	Complete	Scheduled for 2023	Open Cut
SHORE AV	Scheduled for 2023	Scheduled for 2023	Trenchless
STANDISH AV	Complete	Complete	Open Cut
SURF AV	Complete	Complete	Open Cut
TIDEWATER DR (Open Cut)	Complete	Scheduled for 2023	Open Cut from Arlington-Dead End
TIDEWATER DR (Trenchless)	Complete	Scheduled for 2023	Trenchless from Friendship-Arlington
VAN ZANDT AV	Scheduled for 2023	Scheduled for 2023	Trenchless
WEBB AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
WENTWORTH AV	Partial-Completion Scheduled for 2023	Scheduled for 2023	Trenchless
WHIPPLE AV	Complete	Scheduled for 2023	Trenchless